

Pinnaroo Village Green Project (PVGP)

The project works in Pinnaroo were completed in June.

Lameroo Town Centre Project (LTCP)

The Stage 2 & 3 works in Lameroo are progressing well.

The mulch in and around the pump track has been removed and replaced with turf. The new turf looks fantastic, however, to allow the turf to establish the pump track is currently closed to the public. It will be reopened as soon as possible. Additional areas of new turf have also been installed around the playground.

The stobie poles between the CWA building and the Council Office have been removed with the electricity supply moved underground. The paving works in this area are almost complete.

A new section of kerbing in front of the CFS Station and public toilets has been constructed. Preparation works are underway to extend the footpath and street trees through this area to provide continuity along the street edge.

Construction of the new one-way access road has continued with the initial earthworks and rubble installation well underway. Construction of this road will continue over the coming month.

Irrigation and landscaping works are also expected to continue throughout September.

Commercial Centres Revitalisation Project Funding (CCRP)

Stage 1 was funded by the Commonwealth Government Department of Industry, Innovation and Science (Commonwealth Drought Extension Programme).

Stage 2 & 3 are funded by the Commonwealth Government Department of Industry, Science, Energy and Resources (Building Better Regions).

The Eastern Entrance projects are funded by the Commonwealth Government of Infrastructure, Transport, Regional Development and Communications (Local Roads and Community Infrastructure Program).

Project Communications

Visit Southern Mallee District Council's Major Projects Website Page to stay up-to-date: <u>https://www.southernmallee.sa.gov.au/your-council/major-projects</u>







PVGP SNAPSHOT

What's changed?

• Works were completed in June.

LTCP SNAPSHOT

What's changed?

- New turf has been installed in and around the pump track.
- The stobie poles between the CWA building & Council Office have been removed.
- A second section of new kerbing is complete.

FUNDING SNAPSHOT

Stage 1

 Funded by \$1m of Commonwealth Drought Funding.

Stage 2 & 3

- Funded by \$2.25m of Commonwealth Building Better Regions Funding.
- Council contribution of \$750,000.

Eastern Entrances

 Funded by \$561,847 of Commonwealth Local Roads & Community Infrastructure Funding.

Total Budget

• Over \$2.25m per project.